



Sydney Metro WSA - SSTOM - E57 Bradfield Metro Station Consultation Report

SMWSASSM-PLD-AEC-SN450-CG-RPT-000001 (Rev 08)

Parklife Metro D&C

Version Control

Revision	Author	Date	Comments	Approved by
A		22/06/2024	Initial draft	
00		26/06/2024	Revised is response to comments	
01		20/09/2024	Updated Document	
02		18/12/2024	Updated Document	
03		18/03/2024	Updated Document	
04		18/05/2025	Updated Document	
05		18/09/2025	Updated Document	
06		18/12/2025	Updated Document	
07		11/03/2026	Updated Document	
08		19/06/2026	Updated Document	

Signature	
-----------	--

Details of Revision Amendments Document Control

The Parklife Metro Environment Manager and the Parklife Metro Stakeholder & Community Engagement Director are responsible for ensuring this report is reviewed and approved and updated as required.

The Parklife Metro Community & Stakeholders Place Manager is responsible for the consultation and updating of this report, as required.

Amendments

Any revisions or amendments must be approved by the Environment Manager and the Stakeholder & Community Engagement Director before being distributed and implemented.

Contents

Glossary	5
1 Overview	6
1.1 Project background	6
1.2 SSTOM scope of works.....	6
1.3 Bradfield Metro Station.....	8
1.4 Out-of-hours scope of works	9
1.4.1 Ongoing oversized plant and equipment deliveries.....	9
1.4.2 Extended work hours for concrete works.....	9
1.4.3 Extended work hours for formwork and steel fixing.....	10
1.4.4 Precast Concrete beams delivery.....	10
1.4.5 Extended work hours for concrete beam installation	10
1.4.6 Tunnel and Underground Station Box Fit Out	11
2 Conditions of Approval requirements	11
2.1 Out-of-hours Works – Community Consultation on Respite	11
2.2 Respite eligibility.....	12
2.3 Mitigation measures and planned respite.....	12
3 Consultation tools and channels	13
3.1 Communications tools	13
3.2 Communication activities timeline	14
3.3 Stakeholder list.....	16
3.4 Distribution maps.....	16
3.5 DNVIS impact maps	17

4	Conclusion.....	21
Appendix A	Community Consultation Record and Outcome.....	22
Appendix B	Communication materials.....	24

Glossary

Standard terms and definitions.

TABLE 1. STANDARD TERMS

Term	Definition
Project	Sydney Metro – Western Sydney Airport
Parklife Metro	Consortium comprising entities of Plenary, Siemens Mobility, Siemens Financial Services, WeBuild and RATP Dev as successful contractors for the Sydney Metro Western Sydney Airport SSTOM Package.
Parklife Metro D&C	Parklife Metro Design and Construct. Consists of WeBuild S.P.A, Siemens Mobility Pty Ltd. Responsible for the construction of SSTOM Works

TABLE 2. ABBREVIATIONS

Term	Definition
CCMS	Construction Complaints Management System
CCS	Community Communications Strategy
CEMP	Construction Environmental Management Plan
CNVS	Sydney Metro Construction Noise and Vibration Standard
CNVIS	Construction Noise and Vibration Impact Statement
CNVMP	Construction Noise and Vibration Management Plan
CoA	Conditions of Approval
CSSI	Critical State Significant Infrastructure
DNVIS	Detailed Noise and Vibration Impact Statement
DPE	Department of Planning and Environment
EPA	NSW Environment Protection Authority
EPL	Environmental Protection Licence
OOH	Out-of-hours
OOHW	Out-of-hours work
OSOM	Over-size over-mass
SBT	Station boxes and tunnelling works
SCAW	Surface and civil alignment works
SM-WSA	Sydney Metro – Western Sydney Airport
SSTOM	Stations, Systems, Trains, Operations and Maintenance

1 Overview

This E57 Community Consultation Report provides a summary of consultation undertaken by Parklife Metro in accordance with Condition of Approval E57, with respect to out-of-hours work (OOHW) associated with the Bradfield Metro Station site for July, August and September 2026.

The Q3 program for 2026 includes the following OOH activities.

- concrete pouring and finishing works in the station box
- formwork and steel fixing works in the station box
- delivery and installation of precast concrete beams, blocks, and planks
- Tunnel and underground station box fit out

1.1 Project background

The Sydney Metro – Western Sydney Airport (SM-WSA) will become the transport spine for Greater Western Sydney, connecting communities and travellers with the new Western Sydney International (Nancy-Bird Walton) Airport and the growing region.

The city-shaping project, from St Marys through to the new airport and the Western Sydney Aerotropolis (the new suburb of Bradfield), will provide a major economic stimulus for western Sydney, supporting more than 14,000 jobs during construction for the NSW and national economies.

Jointly funded by the Australian and NSW Governments, the 23-kilometre new railway will link residential areas with job hubs, including the new Aerotropolis and connect travellers from the new airport to the rest of Sydney's public transport system.

The Australian and NSW governments have awarded all three major contracts for the Sydney Metro – Western Sydney Airport project:

- Station boxes and tunnelling (SBT) – currently in delivery
- Surface and civil alignment works (SCAW) – currently in delivery
- Stations, Systems, Trains, Operations and Maintenance (SSTOM) – currently in delivery.

1.2 SSTOM scope of works


The SM-WSA Stations, Systems, Trains, Operations and Maintenance (SSTOM) works package was awarded to Parklife Metro in December 2022. It was the largest Public Private Partnership (PPP) contract awarded in New South Wales.

Parklife Metro will deliver:

- Six new stations - St Marys (providing an interchange with the existing Sydney Trains suburban rail network), Orchard Hills, Luddenham, Airport Business Park, Airport Terminal, and Bradfield
- 12 new metro trains
- Core rail systems
- The Stabling and Maintenance Facility to be built at Orchard Hills

Parklife Metro will also operate and maintain the WSA line and its assets for 15 years after it becomes operational.

FIGURE 1 MAP OF THE SM-WSA PROJECT ALIGNMENT, AND STATION LOCATIONS



1.3 Bradfield Metro Station


The Bradfield Metro Station will be built to service the commercial heart of the Western Sydney Aerotropolis. The Bradfield Metro Station has been designed to act as a major transport interchange, providing important connectivity to the future new central business district of the Western Parkland City.

This station will enable a city centre precinct, contribute to the high-amenity public space, and will support easy and safe interchange with a potential future Southwest Rail Link Extension, East West Rail Link, and rapid and local bus services.

Key features and benefits of Bradfield Metro Station will include:

- New central business district, known as Bradfield
- Secure bicycle parking
- Transport interchange facilities including bus bays and bus layover facilities accessed from a bus-only street
- Kiss-and-ride bays and point-to-point vehicle facilities
- Temporary surface park-and-ride facility with up to 300 spaces, located within the space allocated for potential future rail corridors
- New road carriageways to connect the wider precinct
- New pedestrian crossings
- New public plaza adjacent to the proposed station entrance
- Scope for future station retail.

FIGURE 2: BRADFIELD STATION SITE



1.4 Out-of-hours scope of works

1.4.1 Ongoing oversized plant and equipment deliveries

Oversized plant, structures and materials deliveries are required at the Bradfield worksite to facilitate ongoing construction of the new Bradfield metro station. These oversized and/or over mass (OSOM) deliveries have been determined by the police or other authorised authorities to require special arrangements to transport along public roads (EPL L5.5 Exceptional circumstances) and the relevant road network operator has confirmed that carrying out the works and activities during standard construction hours would result in a high risk to road network performance. In this regard, to access the road network, operating conditions including route and travel time restrictions have been applied to OSOM deliveries. Time restrictions require these OSOM vehicle movements to be carried out at night, and outside peak travel times when the road authority has granted approval to occupy the roadway. Access to the road network for OSOM deliveries is generally permitted between 9pm and 5am. This is to minimise impacts to traffic and reduce the risk to worker and road user safety.

Deliveries and removal from site requiring out-of-hours work (OOHW) may include, but is not limited to:

- Precast concrete beams
- Other oversized plant, structures and materials.

1.4.2 Extended work hours for concrete works

Extended concrete works outside of standard construction hours are required due to the size of concrete pours for the construction of base slabs and perimeter walls within the station box, and to meet overarching technical requirements of the project. This includes the delivery of concrete to site, concrete pouring and concrete finishing and supporting formwork activities within the station box.

The concrete activities associated with the construction of the station box have been approved under the project's Environmental Protection Licence (EPL-21807) and are permitted to occur:

- Monday to Friday, 5am to 7am and 6pm to 10pm (12am on 12 occasions per month) and
- Saturdays, 6am to 8am and 1pm to 6pm.

The EPL 21807 condition L5.10 states

“L5.10 St Marys Station, Orchard Hills Station and Bradfield Station - Out of Hours Concrete Works”

Concrete works associated with station box construction at St Marys Station, Orchard Hills Station and Bradfield Station, including concrete pouring, finishing and cleaning, are permitted to be undertaken outside of standard construction hours specified in L5.1 provided that:

- Works are required to achieve compliance with overarching project technical requirements,*
- Works had already begun within a reasonable time prior to end of standard construction hours,*
- Out of Hours (OOH) works are undertaken from 5am to 7am and 6pm to 12am (midnight), Monday to Friday and 6am to 8am and 1pm to 6pm on Saturday,*
- Station box base slab and wall concreting activities and supporting formwork and reinforcement activities are permitted to occur up to 12am (midnight) Monday to Friday a total of 12 times per month until all base slabs and wall pours are completed,*
- Station box base slab and wall concreting activities and supporting formwork and reinforcement activities (e.g. using concrete pump, vibrators, concrete trucks, etc) must be completed before 12am (midnight) on Monday to Friday,*
- All other concreting activities (e.g. using concrete pump, vibrators, concrete trucks, etc) must be completed before 10pm on Monday to Friday,*

- g) *Concrete finishing works (e.g. power floats, hand tools) must be completed before 12am (midnight) on Monday to Friday,*
- h) *The licensee is required to undertake noise monitoring in accordance with condition L5.9(b),*
- i) *The licensee is required to undertake noise monitoring on a monthly basis at each Station and additionally monitor the first three instances of OOH concrete works at each Station:*
 - 1. *commencing prior to 7am, and*
 - 2. *extending past 10pm*
- j) *The licensee is required to provide the EPA with a Noise Monitoring Report within 30 days of the end of each month,*
- k) *Works are permitted to occur until 31 August 2026.*

1.4.3 Extended work hours for formwork and steel fixing

Steel fixing to fabricate steel reinforcements, fit supports, and secure steel reinforcing bars (rebar) to the concrete base, and formwork to shape and support concrete until it hardens, may also be carried out in the station box during extended hours to support productivity (facilitate efficiencies and limit the duration of ongoing concrete pours).

1.4.4 Precast Concrete beams delivery

To facilitate installation of precast concrete beams within the station box (to form the roof of the mezzanine level), OSOM deliveries will be required to transport the beams to site.

1.4.5 Extended work hours for concrete beam installation

It is proposed that the precast beams will be unloaded and installed at the time of delivery. Upon arrival of the OSOM vehicle to site, the beams will be craned into position (one crawler crane, up to 350 tonne) and then installed (horizontally) across the station box. This methodology (unloading during extended hours), has been selected due to the requirement for exclusion zones to be implemented at both the top (surface level) and bottom (base) of the station box during both unloading and installation i.e. to ensure worker safety, works unrelated to beam unloading and installation, will not be permitted at/in the station box during this activity. This includes activities during standard construction hours.

The installation of the precast beams and will be carried out Monday to Friday from 12am till 7am as approved under EPL 21807 below:

“L5.11 St Marys and Bradfield Station sites - Out of Hours Precast Concrete Beam Installation”

Precast beam installation for station box construction at St Marys and Bradfield Station sites is permitted to be undertaken outside of standard construction hours specified in L5.1, provided that:

- a) *Works are required to achieve compliance with project requirements for unloading oversize/overmass precast beam deliveries and site safety requirements,*
- b) *Works and activities are undertaken from 12am (midnight) to 7am, Monday to Friday nights,*
- c) *The licensee is required to undertake noise monitoring in accordance with condition L5.9(b),*
- d) *The licensee is required to undertake noise monitoring at each Station on a monthly basis, and additionally monitor:*
 - 1. *the first two instances of OOH concrete beam installation at each Station, and*
 - 2. *the first two instances of OOH concrete beam installation at each Station that occurs concurrently with activities permitted under Condition L5.10.*
- e) *The licensee is required to provide the EPA with a Noise Monitoring Report within 30 days of the end of each month,*

f) Works are permitted to occur until 30 September 2026

1.4.6 Tunnel and Underground Station Box Fit Out

Sydney Metro Western Sydney Airport is subject to infrastructure approval (application no. SSI 10051) and condition E41(d)(vi) of the planning approval states that:


E41 Notwithstanding Conditions E38 and E39 work may be undertaken outside the hours specified in the following circumstances.

(d) **By Prescribed Activity, including:**

(vi) *tunnel and underground station box fit out works are permitted 24 hours per day, seven days per week.*

To facilitate the tunnel and underground station fit-out, material craneage works at Bradfield Station will continue throughout Q4 of 2026. This will involve a singular crane delivering materials into the station box with approval to operate 24 hours a day, 7 times a week.

FIGURE 3: BRADFIELD INDICATIVE LAYOUT



Source: Parklife Metro JV (marked up by VMS).

2 Conditions of Approval requirements

This E57 Community Consultation Report provides a summary of consultation undertaken in accordance with Condition of Approval E57 with respect to out of hours works activities proposed at the Bradfield Metro Station site.

2.1 Out-of-hours Works – Community Consultation on Respite

Condition of Approval E57 states:

In order to undertake out-of-hours work outside the work hours specified under Condition E38, appropriate respite periods for the out-of-hours work must be identified in consultation with the community at each affected location on a regular basis. This consultation must include (but not be limited to) providing the community with:

(a) a progressive schedule for periods no less than three (3) months, of likely out-of-hours work;

- (b) a description of the potential work, location and duration of the out-of-hours work;
- (c) the noise characteristics and likely noise levels of the work; and
- (d) likely mitigation and management measures which aim to achieve the relevant noise management levels (NMLs) under Condition E43 (including the circumstances where respite or relocation offers would be available and details about how the affected community can access these offers).

The outcomes of the community consultation, the identified respite periods, and the scheduling of the likely out-of-hours work must be provided to the ER prior to the out-of-hours work commencing, and to the EPA and the Planning Secretary on request.

Note: Respite periods can be any combination of days or hours where out-of-hours work would not be more than 5 dB(A) above the RBL at any residence.

2.2 Respite eligibility

In accordance with the Sydney Metro Construction Noise and Vibration Standard (CNVS), the Construction Noise and Vibration Management Plan (CNVMP), and the Detailed Noise and Vibration Impact Statements (DNVIS); all noise affected receivers are eligible for respite periods, applicable during out-of-hours activities when works are predicted to exceed the NML's.

Additional mitigation measures as per the CNVS, CNVMP and DNVIS are included in Table 1 below.

TABLE 1. OUT-OF-HOURS MITIGATION MEASURES AS PER THE PROJECTS ENVIRONMENTAL PLANNING DOCUMENTS

Time period		Mitigation measures for predicted LAeq (15 minute) airborne noise level above NML			
		0-10dB	10-20dB	20-30dB	>30dB
Approved construction hours	Mon-Fri (7:00am - 6:00pm)				
	Sat (8:00am – 1:00pm)	-	LB	LB, M, SN	LB, M, SN
	Sun/Pub Hol (Nil)				
OOHW (Evening)	Mon-Fri (6:00pm – 10:00pm)				
	Sat (1:00pm – 10:00pm)	LB	LB, M	LB, M, SN, RO	LB, M, SN, IB, PC, RO
	Sun/Pub Hol (8:00am – 6:00pm)				
OOHW (Night)	Mon-Fri (10:00pm – 7:00am)				
	Sat (10:00pm – 8:00am)	LB	LB, M, SN, RO	LB, M, SN, IB, PC, RO, AA	LB, M, SN, IB, PC, RO, AA
	Sun/Pub Hol (6:00pm – 7:00am)				

NOTE: Phone calls (PC), Monitoring (M), Individual briefings (IB), Alternative Accommodation (AA), Specific Notification (SN), letterbox drop (LB), Duration Reduction (DR), Project Specific Respite Offer (RO).

2.3 Mitigation measures and planned respite

This work is expected to generate intermittent periods of noise, during concrete pours and finishing works, and any OSOM deliveries when the delivery vehicle reaches site and equipment is unloaded. For the proposed out-of-hours

work, the following mitigation measures and respite will be implemented and have been communicated as part of the notification/consultation process:

- A prestart meeting to brief construction workers on mitigation measures before commencement of OOH activities
- Works affecting the same sensitive receivers will not be undertaken more than three nights in a week, more than two consecutive nights, or more than 10 nights in a month unless specified by an EPL condition / Planning Consent condition
- Noise monitoring will be undertaken to confirm noise modelling and inform any additional mitigation measures as required.
- Quieter plant and processes will be utilised where feasible and practical
- All vehicles will be turned off when not in use, non-tonal reversing alarms or equivalent will be used on all plant regularly operated on site, and trucks will avoid reversing, where feasible
- Temporary lighting to ensure a safe worksite will be directed downwards and away from properties where possible
- When moving and unloading equipment, communication will be limited to radios only, and horns or loud radios will not be used
- Ongoing consultation with affected sensitive receivers, to seek further feedback, and be able to address any reasonable concerns
- Noise blankets have been installed at the fence of nearest sensitive receiver to reduce the noise
- Precast delivery and installation are NML compliant; however noisier tasks will be carried out earlier in the evening
- No High Noise Impact Works will be undertaken out of hours.

3 Consultation tools and channels

Community consultation has been undertaken prior to commencement of the out-of-hours work in accordance with the PLM Community Communications Strategy (CCS) and the Project’s Environmental Protection Licence (EPL) 21807.

3.1 Communications tools

Consultation includes a range of tools including:

Type	Purpose and use
Monthly construction updates	<p>A monthly construction update distributed at the start of each month, providing details on:</p> <ul style="list-style-type: none"> • Upcoming construction activities for the month, including any OOHW • Hours of work, and durations • Equipment used on site • Traffic, pedestrian and cyclist routes on any changes, closures, and/detours • Likely impacts of construction activities, including noise, vibration, traffic, access, and dust

Type	Purpose and use
	<ul style="list-style-type: none"> Mitigation measures to reduce the impacts of activities Work location maps Contact details, including how feedback can be provided
Doorknocks	Doorknocks to impacted properties
Email campaigns	<p>Email updates sent to registered stakeholders to describe the OOHW activities including a link to the full notification listed on the Sydney Metro website.</p> <p>Email updates also include contact details, including how feedback can be provided.</p>
Community Information Line: 1800 717 703	Provides community access to the project communications team during construction hours. OOH complaints will be referred to the on-call Place Manager.
Sydney Metro email: sydneymetrowsa@transport.nsw.gov.au	Provides access during business hours to the Sydney Metro project communications team. Website enquiries are directed through this email address.
Postal address for written feedback: Sydney Metro, PO BOX K659 Haymarket, NSW 1240	Provides access to the broader Sydney Metro project. Address is included in all notifications and newsletters.
Consultation Manager	All interactions with stakeholders will be recorded in this database which is established by Sydney Metro.

3.2 Communication activities timeline

TABLE 3. COMMUNICATION ACTIVITIES TIMELINE

Date	Activity	
25 July 2025	August 2025 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App
25 August 2025	September 2025 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App
24 September 2025	October 2025 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App

24 October 2025	November 2025 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App
24 November 2025	December 2025 and January 2026 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App
24 January 2026	February 2026 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App
20 February 2026	March 2026 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App
16 March 2026	April 2026 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App
24 April 2026	May 2026 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App
25 May 2026	June 2026 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App
24 June 2026	July 2026 Monthly Notification distributed to 200m radius of project sites which includes notice for intent to undertake extended out-of-hours work if consented to by the community	Upload to Sydney Metro website Letterbox distribution Consultation Manager email blast Upload to Sydney Metro App


3.3 Stakeholder list

TABLE 4.

Stakeholder	Location	Communication activities
Broader distribution area (Refer to Appendix A for full list of properties)	Bradfield Metro Station	Monthly notifications OOHW Notifications Campaign emails
Impacted properties from OOHW works triggering specific notifications	No properties have been triggered for this specific notification	


3.4 Distribution maps

FIGURE 4. DISTRIBUTION MAP RADIUS




3.5 DNVIS impact maps

FIGURE 5. EVENING AND NIGHT NOISE MODELLING MAPs SHOWING PROPERTIES CONSULTED WITH IN THE 0-10DB AMM CATEGORY.





Project No.:	21229.1
Date:	23/05/2024
Drawn by:	PA
Scale:	1:5,000
Sheet Size:	A4
Projection:	GDA94 / MGA zone 56




SSTOM: Bradfield Concreting DOH



This document may be based on data provided by third parties for which VMS Australia Pty Ltd cannot guarantee the accuracy.

Assessment Scenario: Worst Case DOH





4 Conclusion

Consultation has been conducted with identified noise-affected receivers in accordance with the required mitigation measures to address predicted airborne noise levels. This includes providing monthly construction updates and specific notifications to ensure that noise-affected receivers receive a progressive three-month lookahead of likely out-of-hours work. The notifications detail potential activities, including location, work hours, expected noise levels, and equipment to be used, as well as the mitigation and management measures being implemented to minimize impacts.

Consultation to date has resulted in no feedback of preferences on specific mitigation measures

The standard mitigation measures and respite requirements established in the Sydney Metro Construction Noise and Vibration Standard and Project EPL 21807, will be implemented during the works and follow-up consultation will be undertaken by the Parklife Metro Community Place Manager to ascertain the effectiveness of the implemented controls and seek additional feedback.

As per E57, if any feedback is received it will be considered and implemented where feasible, and any specific feedback or preferences on mitigation measures will require a revision of the DNVIS.

NCA12	26 Kelvin Park Drive Bradfield NSW 2556 Australia	0 - 10dB	x	Written communications letterboxed including contact details and latest information for planned and potential OOHW. No feedback to date.
NCA12	145 Badgerys Creek Road Bradfield NSW 2556 Australia	0 - 10dB	x	Written communications letterboxed including contact details and latest information for planned and potential OOHW. No feedback to date.

Appendix B Communication materials

MONTHLY CONSTRUCTION UPDATE

Sydney Metro – Western Sydney Airport

Notification – Bradfield Metro Station

Sydney Metro is Australia's biggest public transport project.

July 2026

Sydney Metro–Western Sydney Airport is the new metro railway line which will service Greater Western Sydney and the new Western Sydney International (Nancy-Bird Walton) Airport. A city-shaping project, the new 23-kilometre metro railway will connect Bradfield city centre with St Marys in the north – where customers connect to the existing Sydney Trains suburban T1 Western Line.

Parklife Metro consortium is delivering the Stations, Systems, Trains, Operations and Maintenance (SSTOM) works. See the list below for the work activities at Bradfield Metro Station during July 2026.

Ongoing activities include:

Bradfield Metro Station works:

- continued formwork, steel fixing, and concrete pours inside the station box to construct the station walls, floors and supporting structures, and drainage pits
- delivery and preparation for platform screen doors installation
- delivery and installation of pre-cast beams and planks
- delivery and installation of blockwork, mechanical, electrical, piping equipment and machinery
- ongoing excavations, drainage and essential services work for the station commuter carpark and precinct
- site photography, including using drone camera above the construction site.

Linewise works:

- installation of overhead wire system and utilities in the tunnels to continue.
- ongoing installation of communications cables and signalling equipment in the tunnels.
- earthing and bonding within the station box.

Out-of-hours work includes:

- ongoing deliveries of oversized equipment and machinery
- steel fixing inside the station box
- delivery and installation of precast concrete beams and planks
- cable pulling inside the tunnels
- concreting and tunnel fit-out works
- large concrete pours and concrete finishing works inside the station box.

Impacted surrounding residents and businesses will be notified in advance of any out-of-hours work.



Subscribe for updates at sydneymetrowsa@transport.nsw.gov.au



<https://www.sydnemetro.info/privacy-policy>

Work hours:

Standard construction hours are **Monday to Friday from 7am to 6pm and Saturdays from 8am to 1pm.**

Some work will be required to take place outside our standard construction hours to minimise traffic impacts or to ensure the safety of pedestrians, motorists, and our workers.

Out-of-hours work activities will be carried out in line with the project Environmental Protection Licence, Road Occupancy Licences, and Transport for NSW requirements.

What to expect:

- work and equipment used in these work activities may generate some noise, vibration, and dust
- mitigation measures will be in place to minimise impacts including installing noise blankets, where feasible, respite periods during high noise activities, noise and vibration monitoring, and water carts for dust suppression
- increased light and heavy vehicle movements on surrounding roads. All vehicles will be turned off when not in use, non-tonal reversing alarms will be fitted to plant and machinery and trucks will avoid reversing into and on site, where feasible
- temporary lighting to ensure a safe worksite will be directed away from properties
- communication will be limited to radios only when moving and unloading equipment, with no use of horns or loud radios.

Noise characteristics:

The characteristics of the noise generated across the project will consist of:

- non-tonal reverse alarms on machinery
- vehicle movement at low speed
- low tonal alarm from crane works
- intermittent noise (small bangs) from hand tools.

Equipment used:

Equipment used will include, but is not limited to, tower crane, excavators, elevated work platforms, pick and carry cranes, mobile cranes, forklifts, telehandler, concrete pumps, concrete trucks, concrete vibrators, water carts, jackhammers, compaction equipment, power generators, vacuum trucks, dewatering pumps, handheld tools, lighting towers, light and heavy vehicles, and traffic management equipment.

Changes to traffic, pedestrian and cyclist routes:

During these works, traffic control will be in place to assist motorists, pedestrians, and cyclists with any changes to traffic conditions. This may include changes to direction of traffic and stop-slow traffic controls. The times of these changes will vary and are dependent on road authority approvals. Access to driveways and buildings will always be maintained. Residents will be separately notified if access to driveways will be affected or access to private property is requested.

Three-monthly out-of-hours lookahead activities:

Activity	Equipment	Work hours	Timing
Oversized plant and equipment deliveries	Traffic management, light and heavy vehicles, generators, lighting towers and mobile cranes	As required - 10pm to 7am, Monday to Friday	Ongoing - December 2026
Concrete pours and steel fixing - station walls	Concrete pump, vibrators, concrete trucks, generators, lighting towers and concrete deliveries	5am to 7am and 6pm to 10pm Monday to Friday 6am to 8am and 1pm to 6pm, Saturdays	Ongoing - August 2026
Concrete finishing works inside the station box	Power floats, hand tools, light vehicles and lighting towers	As required - 7am to 12am (midnight), Monday to Friday	Ongoing - August 2026
Delivery and installation of precast concrete beams and planks	Mobile cranes, oversized trucks, traffic management, light and heavy vehicles, generators and lighting towers	As required - 12am (midnight) to 7am, Monday to Friday	Ongoing - August 2026
Linewide: All tunnel activities	Mobile crane, powered hand tools, survey equipment, light vehicles, forklifts, telehandlers, powered hand tools.	24 hours a day, seven days a week	Ongoing - August 2026

*Activities associated with tunnelling operate 24 hours a day, 7 days per week

Feedback:


Detailed Noise and Vibration Impact Statements (DNVIS) have been prepared, including proposed mitigation measures based on noise modelling. Your feedback on appropriate respite periods or mitigation measures is encouraged. The SSTOM Community Communications Strategy is online.

Please visit www.parklifemetro.com.au to view these documents and contact us to provide any feedback.

If you would prefer to receive updates by email, please let us know via sydneymetrowsa@transport.nsw.gov.au and we will add you to the distribution list.

Thank you for your cooperation while we complete this essential work.

Bradfield Metro Station work location



Stay connected through the Sydney Metro Connect App.

Access information in over 100 languages Download Sydney Metro Connect from the App store™ or get it on Google Play™.

For more information contact



24-hour Community Information Line 1800 717 703



sydneymetrowsa@transport.nsw.gov.au



Sydney Metro - Western Sydney Airport
PO Box K659, Haymarket NSW 1240



If you need help understanding this information, please contact the Translating and Interpreting Service on 131 450 and ask them to call us on 1800 717 703.